

NO	URAIAN PEKERJAAN		BOBOT	JULI	AGUSTUS					SEPTEMBER					OKTOBER				NOVEMBER		KET
I	Pekerjaan Gudang Umum			Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Week 9	Week 10	Week 11	Week 12	Week 13	Week 14	Week 15	Week 16		
A	PEKERJAAN PERSIAPAN	plan 1,279 aktual 1,279 1,01%	1,279	0,32%	0,32%	0,32%	0,32%														
B	PEKERJAAN AREA GUDANG UMUM+GUDANG SPM UK.46X54 M	plan 16,161 aktual 6,596	16,161			2,31%	2,31%	2,31%	2,31%	2,31%	2,31%	2,31%									
C	PEKERJAAN AREA GUDANG PARKIR SISI SAMPING UK.4,75X37M	plan 1,940 aktual 0,030	1,940			0,48%	0,48%	0,48%	0,48%			0,00%		0,03%							
D	PEKERJAAN PAGAR SAMPING P 40M x T 2,1M	plan 3,307 aktual 0,750	3,307				0,83%	0,83%	0,83%	0,83%											
E	PEKERJAAN PAGAR DEPAN PJ,70 M, TINGGI 150 CM	plan 1,284 aktual 0,314	1,284			0,03%		0,12%			0,30%		0,30%			0,64%	0,64%				
F	PEKERJAAN KANOPI GENSET UK. 5.5 X4 M DAN JEMBATAN TIMBANG	plan 0,370 aktual 0,059	0,370							0,19%	0,19%										
G	PEKERJAAN TAMAN DEPAN UK. 5X8 / 17X8 M, 17X30M, BELAKANG 21X28 / 5X36 M	plan 1,028 aktual 0,737	1,028				0,51%	0,51%			0,02%	0,03%	0,01%								
H	PEKERJAAN JALAN	plan 42,787 aktual 41,967	42,787	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	2,67%	
J	PEKERJAAN PAGAR PERIMETER P 215M + 91M x T 2,4M	plan 1,839 aktual 1,568	1,839				0,01%	0,41%	0,41%	0,42%	0,24%	0,04%	0,02%			0,92%	0,92%				
K	PEKERJAAN WATER TORN UK 4X4 M, BENGKEL UK. 12X7 M., dan GUDANG	plan 7,151 aktual 5,029	7,151				0,89%	0,89%	0,89%	0,89%	0,89%	0,89%	0,89%	0,89%	0,89%						
L	PEKERJAAN PAVING BLOCK UK. 1,85X169 M DAN SALURAN GOT Timur P 215M	plan 2,130 aktual 1,880	2,130				0,35%	0,35%	0,35%	0,35%	0,35%	0,35%	0,35%								
M	PEKERJAAN PENERANGAN JALAN	plan 1,159 aktual 1,140	1,159	0,11%	0,19%	0,13%	0,24%	0,34%	0,23%	0,33%	0,18%	0,12%	0,02%			0,58%	0,58%				
N	PEKERJAAN SALURAN GOT UTAMA (SEKELILING GUDANG) P156+46+98+17	plan 1,489 aktual 0,023	1,489					0,02%						0,74%	0,74%						
O	PEKERJAAN LAIN LAIN	plan 0,480 aktual 0,003	0,480							0,24%	0,24%										
P	PEKERJAAN INTERIOR	plan 1,523 aktual 0,549	1,523							0,38%	0,38%	0,38%	0,38%								
II	Pekerjaan Gudang Atas																				
A	PEKERJAAN PERSIAPAN	plan 0,308 aktual 0,300	0,308									0,31%									
B	LAPANGAN BADMINTOON	plan 1,415 aktual 0,447	1,415						0,22%	0,03%	0,03%	0,03%	0,01%								
C	PEKERJAAN AREA GUDANG ATAS	plan 7,470 aktual 5,514	7,470					1,13%	1,28%	2,46%	0,52%		0,13%								
III	Toko OT 24 Jam																				
A	Pekerjaan Persiapan	plan 0,313 aktual 0,313	0,313	0,04%		0,00%	0,05%		0,22%			0,31%									
B	Pekerjaan Struktur - pondasi	plan 0,573 aktual 0,573	0,573					0,07%					0,19%	0,19%	0,19%						
C	Pekerjaan Struktur - kolom	plan 0,344 aktual 0,344	0,344				0,04%	0,07%	0,23%					0,17%	0,17%						
D	Pekerjaan Atap	plan 1,449 aktual 0,835	1,449						0,50%	0,17%			0,16%								
E	Pekerjaan Arsitektur	plan 3,753 aktual 1,673	3,753					0,57%	0,28%	0,04%	0,34%	0,17%	0,28%	0,94%	0,94%	0,94%	0,94%				
F	Pekerjaan Lain lain	plan 0,304 aktual 0,019	0,304					0,02%				0,15%	0,15%								
G	Pekerjaan Interior Pos Satpam	plan 0,146 aktual 0,146	0,146							0,15%						0,07%	0,07%				

Rencana kumulatif progress mingguan Realisasi kumulatif progress mingguan

TOTAL	100																		
Rencana progress mingguan			2,99%	2,99%	5,79%	8,38%	8,06%	7,54%	7,86%	7,04%	8,98%	5,89%	7,94%	7,04%	7,07%	7,07%	2,67%	2,67%	
Rencana kumulatif progress mingguan			2,99	5,99	11,78	20,15	28,21	35,75	43,62	50,65	59,64	65,53	73,47	80,51	87,58	94,65	97,33	100,00	
Realisasi progress mingguan			2,39%	6,16%	3,25%	10,98%	6,24%	6,20%	7,29%	11,80%	13,42%	4,35%							
Realisasi kumulatif progress mingguan			2,39%	8,55%	11,80%	22,79%	29,03%	35,23%	42,52%	54,32%	67,74%	72,09%	72,09%	72,09%	72,09%	72,09%	72,09%	72,09%	
dev			-0,60	2,57	0,03	2,63	0,82	-0,52	-1,10	3,67	8,10	6,56	-1,38	-8,42	-15,49	-22,56	-25,24	-27,91	